

**TO:** Anthony Valenti, Manager of Facilities  
**FROM:** Robert Lafayette, Project Manager  
**DATE:** August 15, 2014  
**Project:** Congers Elementary School Reconstruction  
**CSArch Project #:** 151-14-03

### **PROJECT SUMMARY**

The Contract Documentation phase of the project has been completed. The design package, including drawings and specifications, has been submitted to the New York State Education Department, Office of Facilities Planning.

### **CURRENT STATUS**

#### **Highlights**

- Per the project schedule, **CSArch** delivered the design package to SED for review on August 1. SED approval is anticipated by September 1. Comments received from SED will be incorporated into the final set of bid documents.
- **CSArch** met with Clarkstown Central School District on August 6 to review the drawings. Comments received at this meeting are being incorporated into the final set of drawings and specifications for public bid.
- While awaiting comments from SED, the project team is performing additional quality assurance reviews on the drawings and specifications.

### **PROJECT REPORTING**

The next Project Status Report will be delivered on August 29, 2014.

File: Central File/CA

Document: \\CSA12\csarch\101-399 K12\151-14-03 Clarkstown Congers Recon\00-TEXT\16-Reports\_Submissions\Project Status Reports\12 Project Status Report August 15 2014.doc

## Attachment A

### PROJECT TEAM

CSArch (CSA) - Architecture & Engineering  
 Ryan-Biggs Associates (RBA) - Structural Engineering Consultants  
 QuEST- Hazardous Material Consultants  
 Dente Engineering- Geotechnical Consultants  
 Brian M. Curran- Drafting Consultant  
 Robert Chianelli- Construction Estimator

### PROJECT OVERVIEW

Based upon the February 4, 2014 approved referendum, the scope of work for the Congers Elementary School reconstruction includes the following:

1. Reconstruction of the original (1927) Gymnasium wall.
2. Reconstruction of the north and east walls of the original construction (1927).
3. Select ADA accessibility upgrades at the main floor level.
4. Partial window replacement (1956/1970 wings).
5. Replacement of approximately 23,000 square feet of existing roofing.

### PROJECT SCHEDULE

The project schedule presented to the Board of Education on February 27, 2014 is summarized below:

PHASE	2014												2015								
	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O
Contract Documentation																					
SED Review / Approval							●														
Bidding and Award																					
Construction																					
District Occupancy																					

### BUDGET

Based upon the total authorized budget of \$6.5 million, this would provide \$5,200,000 for construction and \$1,300,000 (20%) for standard incidental expenses. Incidental expenses include professional fees, administrative expenses, testing, legal fees, insurances, etc.

The project estimate is underway to confirm the scope of work per the approved referendum and authorized budget, results pending review by CSArch and Chianelli Estimating.

● - Current Progress Date