

TO: Anthony Valenti, Manager of Facilities
FROM: Robert Lafayette, Project Manager
DATE: April 24, 2015
Project: Congers Elementary School Reconstruction
CSArch Project #: 151-14-03

PROJECT SUMMARY

The project is moving forward with the Construction phase.

CURRENT STATUS

Highlights

- Project meetings take place every week. The next project meeting is scheduled for April 27.
- Casework shop drawings have been submitted and are currently under review.
- The following tasks have been completed:
 - Rough plumbing in toilet rooms.
 - Rough electric in toilet rooms.
 - Demolition of the north wall.
- The following tasks are underway:
 - Abatement at the parapets.
 - Masonry construction of the south wall.
 - Back-up block installation is complete.
 - Brick installation to commence April 27.
 - Reconstruction of west auditorium parapet to commence April 24.

PROJECT REPORTING

The next Project Status Report will be delivered on May 8, 2015.

File: Central File/CA

Document: \\CSA12\csarch\101-399 K12\151-14-03 Clarkstown Congers Recon\00-TEXT\16-Reports_Submissions\Project Status Reports\30 Project Status Report April 24, 2015.doc