

TO: Anthony Valenti, Manager of Facilities
FROM: Robert Lafayette, Project Manager
DATE: May 22, 2015
Project: Congers Elementary School Reconstruction
CSArch Project #: 151-14-03

PROJECT SUMMARY

The project is moving forward with the Construction phase.

CURRENT STATUS

Highlights

- Project meetings take place every week. The next project meeting is scheduled for May 26.
- Roof ladder, metal railing, and toilet compartment shop drawings have been approved.
- The following tasks have been completed:
 - Abatement at the parapets.
 - Concrete slab poured at basement.
 - Brick installation at the south wall.
 - Reconstruction of west auditorium parapet.
 - Demolition of north and east parapets.
 - Removal of rooftop equipment.
- The following tasks are underway:
 - Reconstruction of the north wall.
 - Tile installation in the toilet rooms.
 - Installation of door frames.
 - Reconstruction of north and east parapets.
 - Removal of remaining unit ventilators.
 - Roofing removal and replacement.
 - Installation of support steel above gymnasium.
 - Steel stud framing at basement and west corridor.

PROJECT REPORTING

The next Project Status Report will be delivered on June 5, 2015.

File: Central File/CA

Document: \\CSA12\csarch\101-399 K12\151 - Clarkstown CSD\151-14-03 Clarkstown Congers Recon\00-TEXT\16-Reports_Submissions\Project Status Reports\32 Project Status Report May 22, 2015.doc