

TO: Anthony Valenti, Manager of Facilities
FROM: Robert Lafayette, Project Manager
DATE: August 28, 2015
Project: Congers Elementary School Reconstruction
CSArch Project #: 151-14-03

PROJECT SUMMARY

The project is moving forward with the Construction phase.

CURRENT STATUS

Highlights

- Project meetings take place every week. The next project meeting is scheduled for August 31.
- The kindergarten wing, interior ramp, cafeteria, library, and select classrooms have been completed and turned over to the district for occupancy.
- Construction continues along the north façade, adjacent classrooms, and gymnasium/auditorium.
- The following tasks are underway:
 - Curtain wall, storefront, single-hung window installation.
 - VCT installation.
 - Painting.
 - Reconstruction of the north wall, cast stone installation in progress.
 - Roofing removal and replacement.
 - Ceiling grid installation.
 - UV re-installation.

PROJECT REPORTING

The next Project Status Report will be delivered on September 11, 2015.

File: Central File/CA

Document: \\CSA12\csarch\101-399 K12\151 - Clarkstown CSD\151-14-03 Clarkstown Congers Recon\00-TEXT\16-Reports_Submissions\Project Status Reports\38 Project Status Report August 28, 2015.doc