

**TO:** Anthony Valenti, Manager of Facilities  
**FROM:** Robert Lafayette, Project Manager  
**DATE:** September 11, 2015  
**Project:** Congers Elementary School Reconstruction  
**CSArch Project #:** 151-14-03

### **PROJECT SUMMARY**

The project is moving forward with the Construction phase.

### **CURRENT STATUS**

#### **Highlights**

- The next project meeting is scheduled for September 14.
- The kindergarten wing, interior ramp, cafeteria, library, and select classrooms have been completed and turned over to the district for occupancy.
- Construction is substantially complete in the gymnasium/auditorium.
- Approximate substantial completion date for balance of interior work is September 18.
- Construction continues along the north façade and adjacent classrooms.
- The following tasks are underway:
  - Curtain wall, storefront, single-hung window installation.
  - Reconstruction of the north wall, cast stone installation in progress.
  - Roofing removal and replacement.
  - UV re-installation.

### **PROJECT REPORTING**

The next Project Status Report will be delivered on September 25, 2015.

File: Central File/CA

Document: \\CSA12\csarch\101-399 K12\151 - Clarkstown CSD\151-14-03 Clarkstown Congers Recon\00-TEXT\16-Reports\_Submissions\Project Status Reports\39 Project Status Report September 11, 2015.doc