

**TO:** Anthony Valenti, Manager of Facilities  
**FROM:** Robert Lafayette, Project Manager  
**DATE:** September 25, 2015  
**Project:** Congers Elementary School Reconstruction  
**CSArch Project #:** 151-14-03

### **PROJECT SUMMARY**

The project is moving forward with the Construction phase.

### **CURRENT STATUS**

#### **Highlights**

- The next project meeting is scheduled for September 28.
- The kindergarten wing, interior ramp, cafeteria, library, and select classrooms have been turned over to the district for occupancy.
- The remaining interior work, including the gymnasium/auditorium, is substantially complete as of September 25. A walk through was held on September 25 to review this work.
- Scaffolding along the north wall is being removed. Exterior ramp construction will begin the week of September 28.
- The following tasks are underway:
  - Reconstruction of the north wall, cast stone installation in progress.
  - Roofing removal and replacement.

### **PROJECT REPORTING**

The next Project Status Report will be delivered on October 9, 2015.

File: Central File/CA

Document: \\CSA12\csarch\101-399 K12\151 - Clarkstown CSD\151-14-03 Clarkstown Congers Recon\00-TEXT\16-Reports\_Submissions\Project Status Reports\40 Project Status Report September 25, 2015.doc