

**TO:** Anthony Valenti, Manager of Facilities  
**FROM:** Robert Lafayette, Project Manager  
**DATE:** April 10, 2015  
**Project:** Congers Elementary School Reconstruction  
**CSArch Project #:** 151-14-03

### **PROJECT SUMMARY**

The project is rapidly moving forward with the Construction phase.

### **CURRENT STATUS**

#### **Highlights**

- Project meetings take place every week. The next project meeting is scheduled for April 13.
- Casework shop drawings have been submitted and are currently under review.
- Curtain wall, storefront, and windows have been released for fabrication.
- The metal louvers have been released for fabrication.
- During the week of April 6, the following tasks are progressing:
  - Demolition of the north wall, including abatement, is in progress.
  - Masonry construction of the south wall is in progress.
  - The interior concrete ramp has been poured.
  - Rough plumbing and construction of interior partitions in the toilet rooms are in progress.
  - Masonry improvements in the south west classroom wing are complete.
  - Demolition of the west parapet has commenced and scaffolding has been installed.

### **PROJECT REPORTING**

The next Project Status Report will be delivered on April 24, 2015.

File: Central File/CA

Document: \\CSA12\csarch\101-399 K12\151-14-03 Clarkstown Congers Recon\00-TEXT\16-Reports\_Submissions\Project Status Reports\29 Project Status Report April 10, 2015.doc